

To,  
The Executive Director(ASP)  
APIIC Ltd., Head Office,  
Vijayawada.

Sir,


**Sub: - On-going Engineering works in 2018-19 – Disclosure under RTI Act – Status report as on 01 August, 2018 – Furnished –Reg.**

\*\*\*\*\*

Please find here with enclosed the information on “works in progress” as on **01 August, 2018 under the jurisdiction of Chief Engineer- (South)**. It is requested to place the same in the APIIC website under the head “Information to public” and in the sub-head of “Right to information Act”.

Encl: - Statement of on-going engineering works

Yours faithfully,

  
**CHIEF ENGINEER – S**  
APIIC Ltd, Vijayawada. 01/8


01.08.2018

## STATUS OF ONGOING WORKS UNDER THE JURISDICTION OF CHIEF ENGINEER (South), APIIC

	Name of work with Technical Sanction	Estimate Amount (Rs.in Lakhs)			Name of Contractor & Agreement Bond No	Agreement Value / Percentage of Tender (Rs.in Lakhs)	Date of Handing over of Site/ Date fixed for Completion/ Agreement Period in Months	Expected Date of Completion	Status	Expenditure incurred so far
		APIIC WORKS	IALA WORKS	Deposit work						
<b>A) ON GOING WORKS</b>										
<b>Nellore Zone</b>										
1	Augmenting utility services for Naidupeta Industrial Cluster (VCIC DP-APIIC-03) A.S.No.08/Ads/CE-I/APIIC/2016-17 Dt.13.05.2016 for Rs. 28721.00 lakhs  CR.No.04-A/CE-I/APIIC/2016-17, Dt:09.06.2016	17951.00			M/s.SRR Projects, Hyderabad  Agmt.No.16/2017-18 Dt.30.06.2017	14253.23  8.79% excess	18.01.2018 31.12.2018 (18 Months)	31.03.2019	Work is in Progress	4635.72
2	21 MLD Bulk Water Supply to Naidupet Industrial Cluster AS.No.19/Ads/CE-I/APIIC/2017-18 Dt. 04.09.2017 for Rs. 11610.00 lakhs  CR.NO. 14/CE-I/APIIC/2017-18 date.17.10.2018	9218.00			M/s. SRR Projects Pvt Ltd Hyderabad  Agmt.No.33/CE-S/APIIC/2017-18 Dt. 05.03.2018	7440.71  9.80% excess	13.06.2018 12.03.2019 (9 Months)	31.03.2019	Work is in Progress	744.10
3	Construction of IMLD CETP at MPSEZ, Naidupet (EPC Contract) AS.No.11/Ads/CE-I/APIIC/2017-18 Dt.04.06.2017 for Rs. 3560 lakhs  CR.No. 8/CE-I/APIIC/2017-18 date.06.06.2017	3560.50			M/s. Ramky Enviro Engineers Hyderabad  Agmt.No.06/CE-I/APIIC/2018-19, Date. 26.06.2018	3140.97  2.77% Less	12.07.2018 11.07.2019 (12 months)	11.07.2019	Agmt signed on 26.06.2018 (Deemed effective date is 12.07.2018)	0.00
<b>Sub Total</b>		<b>30729.50</b>	<b>0.00</b>	<b>0.00</b>		<b>24834.91</b>				<b>5379.82</b>
<b>Tirupathi Zone</b>										
1	Forming & Metalling of roads including B.T. & Construction of C.D.Works at IP, Gandrajupally, Chittoor. AS.No.15/Ads/CE-I/APIIC/16-17 Dt. 31.08.2016 for Rs. 558.00 Lakhs  CR.No:14/CE-I/APIIC/2016-17 Dt:10/10/2016	378.00			M/s Dwarakamai Constructions (P) Ltd., Musapet, Hyderabad.  Agmnt No.22/2016-17, Dt:13.02.2017	297.00  4.14% Excess	13.02.2017 12.06.2017 (4 Months)	31.08.2018	B.T.to be laid	178.46
2	Proposed BT approach road (5.50M Carriage way) including CD works for Parle in UDL-11 at IP, Gandrajupalli, Chittoor District. AS.No.32/Ads/CE-I/APIIC/2016-17 Dt. 25.02.2017 for Rs. 85.00 Lakhs  CR.No.28/CE-I/APIIC/2016-17, Dt:17.03.2017			78.00	M/s.Paidala Tirupathi Reddy & Brothers, Nellore  Agmnt No.05/CE-I/2017-18, Dt:01.05.2017	52.43  (-)15% Less	01.05.2017 30.06.2017 (2 Months)	31.08.2018	B.T.to be laid	36.68

	Name of work with Technical Sanction	Estimate Amount (Rs.in Lakhs)			Name of Contractor & Agreement Bond No	Agreement Value / Percentage of Tender (Rs.in Lakhs)	Date of Handing over of Site/ Date fixed for Completion/ Agreement Period in Months	Expected Date of Completion	Status	Expenditure incurred so far
		APIIC WORKS	IALA WORKS	Deposit work						
3	Strengthening of existing PR Roads & Formation of BT approach road up to M/s.Britania Industries Ltd site at Bairuganipalle(V), Kuppam(M), Chittoor District. As.No.31/Ads/CE-I/APIIC/2016-17 Dt. 24.02.2017 for Rs. 320.00 Lakhs  CR.No.27/CE-I/APIIC/2016-17, Dt:17.03.2017			305.00	M/s.Siva Sai Constructions, D.No.15-198, Main Road, Kutagulla, Kadiri-515591.  Agmt No. 08/2017-18 Dt. 22/05/2017	196.88  (-)22.23% Less	22.05.2017 21.09.2017 (4 Months)	31.08.2018	Held up for want of LA	142.80
4	C.C Roads including CD works for balance portion of IP- Chittoor As.No.22/Ads/CE-I/APIIC/2017-18 Dt. 21.10.2017 for Rs. 35.00 Lakhs  CR .No.18/CE-I/APIIC/2017-18, Dt:09.06.2016 05.12.2018	35.00			M/s Seshachala Constructions  Ag.Mt No. 29.CE-I/APIIC/2017-18 15.02.2018	17.15  (-)11.23% less	15.02.2018 14.05.2018 (3 months)		Work held up	0.00
5	Improvements to certain interanal roads at Industrial Park Ganjulamandyam, Chittoor District AS.No..02/Ads/APIIC-IALA/IP-GMD/2016-17 Dt. 09.12.2016 for Rs. 58.50 Lakhs  CR.NO.17/CE-I/APIIC/52017-18 Dt.04.12.2017		57.00		M/s. P.Janardhan Construction Chittoor District Agmt.No.32/CE-I/APIIC/2017-18 Dt.22.2.2018	34.32  (-)17.01% less	22.02.2018 22.05.2018 (3 Months)	31.08.2018	work in progress	0.00
<b>Sub Total</b>		<b>413.00</b>	<b>57.00</b>	<b>383.00</b>		<b>597.78</b>				<b>357.94</b>
<b>Anantapur Zone</b>										
1	KIA Site development works at Erramanchi A.S.No.03/Ads/CE-I/APIIC/2017-18 Dt.24.04.2017  CR.No. 01/CE-I/APIIC/2017-18 Dt. 25.04.2017			24500	M/s. L&T Ltd, Chennai Agmt.No.11/2017-18. Dt.31.05.2017	18212.27  2.35% excess	31.05.2017 30.11.2017 (6 months)	31.08.2018	Work nearing completion	16299.45
2	Construction of Storm water drains at IP-Gollapuram under MIUS AS.No..14/Ads/CE-I/APIIC/2017-18, Dt. 09.07.2017 for Rs. 640.00 Lakhs  CR.No.CE-I/APIIC/2017-18, Dt. 24.08.2017	640.00			M/ s Siddhartha Pvt Ltd Civil works Bangalor  Agmt.No.22/CE-I/APIIC/2017-18 28.11.2017	447.76  05.01% less	28.11.2017 27.02.2018 (3 Months)	31.08.2018	work is in progress	35.82
3	Water Supply Distribution network for balance area of IP Gollapuram Under MIUS As.No.15/Ads/CE-I/APIIC/2017-18 Dt.09.07.2017 for Rs. 147.00 Lakhs  CR.No.01//CE(S)/APIIC/2018-19 Dt.16.04.2018	147.00			M/s. Grama Infrastructure Limited  Agmt.No.02//CE(S)/APIIC/2018-19, Date. 04.06.2018	102.39  2.40% less	04.06.2018 03.12.2018 (6 Months)	03.12.2018	Work to be commenced	0.00
<b>Sub Total</b>		<b>787.00</b>	<b>0.00</b>	<b>24500.00</b>		<b>18762.42</b>				<b>16335.27</b>

	Name of work with Technical Sanction	Estimate Amount (Rs.in Lakhs)			Name of Contractor & Agreement Bond No	Agreement Value / Percentage of Tender (Rs.in Lakhs)	Date of Handing over of Site/ Date fixed for Completion/ Agreement Period in Months	Expected Date of Completion	Status	Expenditure incurred so far
		APIIC WORKS	IALA WORKS	Deposit work						
<b>KURNOOL ZONE</b>										
1	Formation of approach road to Guttapadu Lands Orvakal MIP AS.No.08/Ads/CE-I/APIIC/2017-18 Dt. 06.05.2017for Rs. 750 Lakhs CR.No. 19/2017-18 dt.12.12.2018	-	-	750.00	M/s. Paidala Tirupathi Reddy & Bros Sepcial Clan (Civil ) Contractor Nellore Agmt.No. 28/CE-I/APIIC/2017-18, Dt. 15.02.2018	362.22  (-)16.89% Less	15.02.2018 14.08.2018 (6 Months)	14.08.2018	Work in progress  first bill is pending with collector	2.27
<b>Sub Total</b>		<b>0.00</b>	<b>0</b>	<b>750.00</b>		<b>362.22</b>				<b>2.27</b>
<b>Kadapa Zone</b>										
1	Formation of roads including CD Works at IP-Settipalli(V), Mydukur(M), YSR Kadapa District AS.No. 17/Ads/CE-I/APIIC/2017-18 Dt. 30.07.2017 for Rs. 176.00 lakhs CR.NO. 16/CEI/APIIC/2017-18 Dt.22.11.2017	176.00			Sri. Balaji Constructions Special Calm(Civil) Contractor, Kadapa Agmt No.30/CE-I/APIIC/2017-18 Dt.19.02.2018	102.03  (-) 18.18% Less	19.03.2018 18.06.2018 (3 months)	31.08.2018	Work in progress	0.00
<b>Sub Total</b>		<b>176.00</b>	<b>0.00</b>	<b>0.00</b>		<b>102.03</b>				<b>0.00</b>
<b>Total</b>		<b>32105.50</b>	<b>57.00</b>	<b>25633.00</b>		<b>44659.36</b>				<b>22075.30</b>
<b>B). WORKS FOR WHICH TENDERS UNDER PROCESS</b>										
<b>Anantapur Zone</b>										
1	Service roads and canal lining at KIA Site, Erramanchi AS.No.24Ads/CE-I/APIIC/2017-18 Dt.09.12.2017 Rs. 7412.00 Lakhs CR.No.O14/CE(S)/APIIC/2018-19 Dt.18.05.2018			9040.00		0.00			Tenders under finalisation	0.00
2	Bulk water supply to Ips Gudipally and Ammavaripally. AS.No.06/Ads/CE(S)/APIIC/2018-19 Dt.13.05.2018 for Rs. 37.38 Crores CR.No.05/CE(S)/APIIC/2018-19 Dt.14.06.2018			3780.00					Tenders to be recalled	0.00
<b>Sub Total</b>		<b>0.00</b>	<b>0.00</b>	<b>12820.00</b>		<b>0.00</b>				<b>0.00</b>
<b>Kadapa Zone</b>										
1	Formation of interanal Roads including storm water drains under Micro & Small Enterpriss - Cluster Development Programme (MSME-CDP) AS.No. 01/Ads/CE(S)/APIIC/18-19, Dt. 12.04.2018	1100.00		0.00						0.00
<b>Sub Total</b>		<b>1100.00</b>	<b>0.00</b>	<b>0.00</b>						<b>0.00</b>
<b>Total</b>		<b>1100.00</b>	<b>0.00</b>	<b>12820.00</b>		<b>0.00</b>				<b>0.00</b>

  
 Chief Engineer (S)  
 APIIC, Vijayawada