

To,
The Executive Director(ASP)
APIIC Ltd., Head Office,
Vijayawada.


Sir,

Sub: - On-going Engineering works in 2018-19 – Disclosure under RTI Act – Status report as on 01 August, 2018 – Furnished –Reg.

Please find here with enclosed the information on “works in progress” as on **01 August, 2018 under the jurisdiction of Chief Engineer- (South)**. It is requested to place the same in the APIIC website under the head “Information to public” and in the sub-head of “Right to information Act”.

Encl: - Statement of on-going engineering works

Yours faithfully,


CHIEF ENGINEER – S
APIIC Ltd, Vijayawada. 01/8

01.08.2018

STATUS OF ONGOING WORKS UNDER THE JURISDICTION OF CHIEF ENGINEER (South), APIIC

	Name of work with Technical Sanction	Estimate Amount (Rs.in Lakhs)			Name of Contractor & Agreement Bond No	Agreement Value / Percentage of Tender (Rs.in Lakhs)	Date of Handing over of Site/ Date fixed for Completion/ Agreement Period in Months	Expected Date of Completion	Status	Expenditure incurred so far
		APIIC WORKS	IALA WORKS	Deposit work						
A) ON GOING WORKS										
Nellore Zone										
1	Augmenting utility services for Naidupeta Industrial Cluster (VCIC DP-APIIC-03) A.S.No.08/Ads/CE-I/APIIC/2016-17 Dt.13.05.2016 for Rs. 28721.00 lakhs CR.No.04-A/CE-I/APIIC/2016-17, Dt:09.06.2016	17951.00			M/s.SRR Projects, Hyderabad Agmt.No.16/2017-18 Dt.30.06.2017	14253.23 8.79% excess	18.01.2018 31.12.2018 (18 Months)	31.03.2019	Work is in Progress	4635.72
2	21 MLD Bulk Water Supply to Naidupet Industrial Cluster AS.No.19/Ads/CE-I/APIIC/2017-18 Dt. 04.09.2017 for Rs. 11610.00 lakhs CR.NO. 14/CE-I/APIIC/2017-18 date.17.10.2018	9218.00			M/s. SRR Projects Pvt Ltd Hyderabad Agmt.No.33/CE-S/APIIC/2017-18 Dt. 05.03.2018	7440.71 9.80% excess	13.06.2018 12.03.2019 (9 Months)	31.03.2019	Work is in Progress	744.10
3	Construction of IMLD CETP at MPSEZ, Naidupet (EPC Contract) AS.No.11/Ads/CE-I/APIIC/2017-18 Dt.04.06.2017 for Rs. 3560 lakhs CR.No. 8/CE-I/APIIC/2017-18 date.06.06.2017	3560.50			M/s. Ramky Enviro Engineers Hyderabad Agmt.No.06/CE-I/APIIC/2018-19, Date. 26.06.2018	3140.97 2.77% Less	12.07.2018 11.07.2019 (12 months)	11.07.2019	Agmt signed on 26.06.2018 (Deemed effective date is 12.07.2018)	0.00
Sub Total		30729.50	0.00	0.00		24834.91				5379.82
Tirupathi Zone										
1	Forming & Metalling of roads including B.T. & Construction of C.D.Works at IP, Gandrajupally, Chittoor. AS.No.15/Ads/CE-I/APIIC/16-17 Dt. 31.08.2016 for Rs. 558.00 Lakhs CR.No:14/CE-I/APIIC/2016-17 Dt:10/10/2016	378.00			M/s Dwarakamai Constructions (P) Ltd., Musapet, Hyderabad. Agmnt No.22/2016-17, Dt:13.02.2017	297.00 4.14% Excess	13.02.2017 12.06.2017 (4 Months)	31.08.2018	B.T.to be laid	178.46
2	Proposed BT approach road (5.50M Carriage way) including CD works for Parle in UDL-11 at IP, Gandrajupalli, Chittoor District. AS.No.32/Ads/CE-I/APIIC/2016-17 Dt. 25.02.2017 for Rs. 85.00 Lakhs CR.No.28/CE-I/APIIC/2016-17, Dt:17.03.2017			78.00	M/s.Paidala Tirupathi Reddy & Brothers, Nellore Agmnt No.05/CE-I/2017-18, Dt:01.05.2017	52.43 (-)15% Less	01.05.2017 30.06.2017 (2 Months)	31.08.2018	B.T.to be laid	36.68